BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	**Providing CC camera at Garbage Block spots in ward no -03.**			
2	Sanctioned Estimate No And Date				
3	Name of the Contractor	**KRIDL**			
4	Time Stipulated for Completion of work	90 days			
5	Date of Commencement				
6	Date of Completion:	23/12/2019			
7	Measurment Recorded				
	M.B No	4653/2016-17			
	Page No	465292 to 465297			
8	Name of the Office/ Officials incharge of the work				
	1) Asst. Exe.Engineer	Sachin			
	2) Asst. Engineer	Krishnappa			
Estiamte Amount / Tender		Amount Claimed as per Actuals	Excess	Savings	Remarks
10.0 lakhs		9,98,896200	—	—	—

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE
23/12/2019

ASST. EXE.ENGINEER
SUB - DIVISION
BRUHAT BANGALORE MAHANAGARA PALIKE